

**Olmsted Hill Sitework Phase
Construction Update**

March 25, 2011

This past week the small reservoir was demolished, and demolition spoils have been stockpiled for crushing. The crushing will be done after the large reservoir has been demolished to avoid multiple mobilizations of the crushing operation.

Vibration and noise levels have been monitored continuously, and have been well within the levels established by the project specifications and the Board of Selectmen.

Fill material will start arriving early this coming week, in order to fill the small reservoir. Trucks will be delivering fill material to the site between 8:30 am and 4:00 pm. Drivers have been instructed as to the truck routes approved by the Town's Department of Public Works, our agreement to limit their speed to 20 mph speed limit on Buckminster Road and Fisher Avenue, and the need to take great care due to pedestrian crossing around Newbury College. We also hope to complete the draining of the large reservoir this coming week, in preparation for beginning its demolition the following week.

If there are any questions or concerns, please contact Brian Goldson at 617-872-0948.